ROYALTY CALCULATION

Name of Work : Improvements of RCC drain & Covering slab Maheshwari Nagara 5th & 6th Right Side roads in Dasarahalli Ward No 15

wet mix macadam			
Description	Qty in Cum	Constant	Total Qty
Jelly	99.87	1.00	99.87
Plain Cement Concrete 1:3:6			
Description	Qty in Cum	Constant	Total Qty
Sand	193.32	0.46	88.93
Jelly	193.32	0.89	172.05
Cement Concrete M20			
Sand	234.16	0.43	100.69
Jelly	234.16	0.69	161.57
Precast Concrete Slab			
Sand	28.48	0.46	13.10
Jelly	28.48	0.88	25.06
cement concrete pavement			
Sand	99.87	0.43	42.94
Jelly	99.87	0.69	68.91

Sand	Jelly
13.10	99.87
88.93	172.05
100.69	161.57
42.94	25.06
245.66	68.91
	527.47

Sl	Items	Qty	Rate	Amount
1	Sand	245.66	103.00	25303.00
2	Jelly	527.47	108.00	56967.00
			Total	82270.00

Asst.Engineer
Dasarahalli Ward No 15

Asst.Executive Engineer
T.Dasarahalli Sub Division

Scanned by CamScanner